Trans-Canada Highway 1 RW Bruhn Bridge and Approaches

Meeting with CSRD

Informational Update on Construction Phase Traffic Strategy
Summer 2024



Agenda

- 1. Anticipated Construction Schedule
- 2. Traffic Management Objectives
- 3. Options Evaluation
- 4. Traffic Management Strategy




Anticipated Construction Schedule

- Tender: June 2024
- **Contractor Mobilization:** September 2024
- Complete construction of new infrastructure: Late 2026
- Decommissioning and removal of existing bridge: 2027
- Complete Multi-Use Path on New Bridge: 2027
- Completion: Late 2027

Note: Construction schedule is subject to change and will be confirmed by the retained contractor.



Key Construction Activities & Complexities



Construction Traffic Management Strategy

Objectives

- Reduce construction duration
- Provide consistent and predictable access for local residents and businesses
 - Avoid closures during regular commuter windows
 - Limit closures during peak summer tourist season
- Provide consistent and predictable closures for all road users




Construction Traffic Management Strategy

Actions


- Season specific interruptions
- Extended daytime/nighttime closures with diversion to Alternate Route
- Alternate Route improvements
- Limited short duration closures



Seasonal, Extended Day/Nighttime Closures



Alternate Route Improvements



Information Sharing

- Advance warning East and West of Sicamous via digital message signs advising of closures and diversion to Alternate Route
- Static signage identifying final turn-around opportunity 3.5km west of Project site (will accommodate commercial vehicles)
- Communication of planned closure schedule through DriveBC, TRAN social media channels and Project Website
- Contract requirements for approval of a Public Information Sharing Plan before implementing closures



Thank you!